



CALIBRATION CERTIFICATE

Date: 30-11-2021

1.0	Component: Opacity Meter (Diesel) PUC equipment model: NAS04 Sr. No: 345
2.0	PUC Center Name: Swati Sengar Chindwara Road Bhagwati Nagar Marjor Seoni M.P. PUC Center Code: MP22/09
3.0	Objective of the test: To carry out Physical check and calibration of Smoke meters as per the test procedure specified in Annexure 1 of CMVR/TAP 115-116 Part-8.
4.0	Details of Observation
4.1	Checking of supply/earthing: Ok
4.2	Checking of accessories: Ok Details of accessories checked:
4.3	Span Calibration: Details of Neutral Density filters used for midpoint calibration K: 1.60/m
4.4	Electrical Calibration: Ok
4.5	Leak test: Passed
5.0	One no of diesel vehicle checked for idling Emission/Free acceleration, measurement: Yes
6.0	Conclusion: Calibrated filter value K: 1.57/m
7.0	Next Calibration Due Date : 29-11-2022



Authorised Signature
SANIYA ENTERPRISES